

Bristol Town Administrator

From: Nick Morehouse <nmorehouse@aegis-re.com>
Sent: Friday, September 10, 2021 3:47 PM
To: Ben Marks; Bristol Town Administrator
Cc: Richard Carpenter; Greg Pahl; Susan Smiley; Tom Dunne; Eric Cota; Thomas Flynn; Nils Behn; Eric Phaneuf; Nick Morehouse; Sonia Behn
Subject: Acorn Bristol Solar Project Status Report 2
Attachments: 2021-09-10_Acorn Bristol_Status_Report_#02.pdf

Hello Ben & Valerie,

Please find the latest project status report. Everything is on track for mobilization and construction start next week. We will receive all of the racking and stake the array on Thursday and will start to construct and place ballast tubs on Friday.

Be well,
Nick

Nick Morehouse
Senior Project Manager



Aegis Renewable Energy
, Inc.
340 Mad River Park, Suite 6
Waitsfield, VT 05673
Main: [802-496-5155](tel:802-496-5155)
Cell: [802-557-5240](tel:802-557-5240)



The information contained in this facsimile/email transmission is privileged and confidential and is intended only for the use of the recipient listed above. If you are neither the intended recipient or an employee or agent of the intended recipient responsible for the delivery of this information, you are hereby notified that the disclosure, copying, use or distribution of this information is strictly prohibited. If you have received this transmission in error, please notify us immediately to arrange for the return of the transmitted documents or to verify their destruction.



**Bristol 500 kW Ground Mount
Acorn Energy Solar 3, LLC.
Status Report 02
09/10/2021**

Acorn Bristol Solar

Scope Elements	Current Status	Action Items-Look Ahead's-Notes
Permitting	All permits are issued. Post Closure Certification Amendment received September 7 th .	
General Conditions	Subcontractors have been selected	Need to finalize subcontract with electrician.
Site Work-Excavation		
Racking		Delivery scheduled for 9/16. Assembly begins 9/17 with racking field trainer on-site
Electrical Equipment Procurement		
Electrical Equipment (Med Dist)		
Electrical Install		
PV Modules	On-site	
Inverters		Estimated 9/27 delivery date
Data Acquisition System (DAS)		
Fencing		
Project Commissioning – Mech Comp		
Utility Work- Interconnection		

Current Schedule Performance: 0% ±Complete...Current Schedule Version: 2021-08-13_BristolLF_Schedule_PC Ammend Approve 09-10

Current Project Completion Date (WPS): 12/24/2021



Project Contacts:

Nick Morehouse
Sr. Project Manager
340 Mad River Park, Suite 6
Waitsfield, VT 05673

C: 802.557.5240
nmorehouse@aegis-re.com

Tom Flynn P.E.
COO
340 Mad River Park, Suite 6
Waitsfield, VT 05673

O: 802.496.5155
C: 617-694-8464
tflynn@aegis-re.com

www.aegis-re.com