



**Bristol 500 kW Ground Mount
Acorn Energy Solar 3, LLC.
Status Report 06
10/08/2021**

Acorn Bristol Solar

| Scope Elements | Current Status | Action Items-Look Ahead's-Notes |
|-----------------------------------|---|--|
| Permitting | All permits are issued. | |
| General Conditions | | No work will occur on Monday, October 11 th due to the holiday, |
| Site Work-Excavation | | |
| Racking | Post remediation has been completed, all post back on site. | |
| Electrical Equipment Procurement | | |
| Electrical Equipment (Med Dist) | | |
| Electrical Install | | |
| PV Modules | On-site | |
| Inverters | Inverters received and stored on-site. | |
| Data Acquisition System (DAS) | | |
| Fencing | | Solar Scrim; only fence will be around inverter bank. |
| Project Commissioning – Mech Comp | | |
| Utility Work- Interconnection | All poles, wires and transformers installed as of 10/1 | Waiting on a date for the RTU |

Current Schedule Performance: **15% ±Complete...** Current Schedule Version: 2021-09-10_BristolLF_Schedule_Final_2.2

Current Project Completion Date (WPS): 12/21/2021



Project Contacts:

Nick Morehouse
Sr. Project Manager
340 Mad River Park, Suite 6
Waitsfield, VT 05673

C: 802.557.5240
nmorehouse@aegis-re.com

Tom Flynn P.E.
COO
340 Mad River Park, Suite 6
Waitsfield, VT 05673
O: 802.496.5155
C: 617-694-8464
tflynn@aegis-re.com

www.aegis-re.com