

Bristol Town Administrator

From: Nick Morehouse <nmorehouse@aegis-re.com>
Sent: Friday, October 1, 2021 7:41 PM
To: Ben Marks; Bristol Town Administrator
Cc: Richard Carpenter; Greg Pahl; Tom Dunne; Susan Smiley; Peter Carothers; Richard Butz; Sally Burrell; Eric Cota; Thomas Flynn; Eric Phaneuf; Nils Behn; Sonia Behn; Nick Morehouse
Subject: Acorn Bristol Solar Project Status Report #5
Attachments: 2021-10-01_Acorn Bristol_Status_Report_#05.pdf

Hello Ben & Valerie,

Please find the latest status report attached. Let me know if you have any questions.

Thanks & have a great weekend,
Nick

Nick Morehouse
Senior Project Manager



Aegis Renewable Energy
, Inc.
340 Mad River Park, Suite 6
Waitsfield, VT 05673
Main: [802-496-5155](tel:802-496-5155)
Cell: [802-557-5240](tel:802-557-5240)



The information contained in this facsimile/email transmission is privileged and confidential and is intended only for the use of the recipient listed above. If you are neither the intended recipient or an employee or agent of the intended recipient responsible for the delivery of this information, you are hereby notified that the disclosure, copying, use or distribution of this information is strictly prohibited. If you have received this transmission in error, please notify us immediately to arrange for the return of the transmitted documents or to verify their destruction.



**Bristol 500 kW Ground Mount
Acorn Energy Solar 3, LLC.
Status Report 05
10/01/2021**

Acorn Bristol Solar

Scope Elements	Current Status	Action Items-Look Ahead's-Notes
Permitting	All permits are issued.	
General Conditions	All subcontracts issued.	
Site Work-Excavation		
Racking	Rack assembly & placement in progress. Quality Control with one set of posts.	Posts are at Hillside Precision in Bristol to be re-cut & returned to site by Wednesday, 10/6.
Electrical Equipment Procurement		
Electrical Equipment (Med Dist)		
Electrical Install		
PV Modules	On-site	
Inverters		Delivery will occur on 10/4.
Data Acquisition System (DAS)		
Fencing		Solar Scrim; only fence will be around inverter bank.
Project Commissioning – Mech Comp		
Utility Work- Interconnection	All poles, wires and transformers installed as of 10/1	

Current Schedule Performance: 0% ±Complete...Current Schedule Version: 2021-09-10_BristolLF_Schedule_Final_2.2

Current Project Completion Date (WPS): 12/21/2021



Project Contacts:

Nick Morehouse
Sr. Project Manager
340 Mad River Park, Suite 6
Waitsfield, VT 05673

C: 802.557.5240
nmorehouse@aegis-re.com

Tom Flynn P.E.
COO
340 Mad River Park, Suite 6
Waitsfield, VT 05673

O: 802.496.5155
C: 617-694-8464
tflynn@aegis-re.com

www.aegis-re.com