

Bristol Town Administrator

From: Nick Morehouse <nmorehouse@aegis-re.com>
Sent: Friday, October 15, 2021 3:45 PM
To: Ben Marks; Bristol Town Administrator
Cc: Richard Butz; Greg Pahl; Tom Dunne; Susan Smiley; Peter Carothers; Richard Carpenter; Eric Cota; Sally Burrell; Thomas Flynn; Eric Phaneuf; Nils Behn; Sonia Behn; Nick Morehouse
Subject: Acorn Bristol Solar Project Status Report 07
Attachments: 2021-10-15_Acorn Bristol_Status_Report_#07.pdf

Hello Ben & Valerie,

I have attached the weekly status report. Looking ahead to next week we will be filling the ballasts with concrete and building the rack system. Please let me know if you have any questions.

Thank you & be well,
Nick

Nick Morehouse
Senior Project Manager



Aegis Renewable Energy
, Inc.
340 Mad River Park, Suite 6
Waitsfield, VT 05673
Main: [802-496-5155](tel:802-496-5155)
Cell: [802-557-5240](tel:802-557-5240)



The information contained in this facsimile/email transmission is privileged and confidential and is intended only for the use of the recipient listed above. If you are neither the intended recipient or an employee or agent of the intended recipient responsible for the delivery of this information, you are hereby notified that the disclosure, copying, use or distribution of this information is strictly prohibited. If you have received this transmission in error, please notify us immediately to arrange for the return of the transmitted documents or to verify their destruction.



**Bristol 500 kW Ground Mount
Acorn Energy Solar 3, LLC.
Status Report 07
10/15/2021**

Acorn Bristol Solar

Scope Elements	Current Status	Action Items-Look Ahead's-Notes
Permitting	All permits are issued.	
General Conditions		
Site Work-Excavation	164 of 176 stone pads built	All stone pads completed except for Row 7, which is intentionally being left open for access until next week.
Racking	146 of 176 ballasts built. 146 ballasts set on stone pads.	Racking assembly will continue next week. Concrete work to begin 10/18.
Electrical Equipment Procurement		
Electrical Equipment (Med Dist)		
Electrical Install		Posts for inverter rack to be set 10/18
PV Modules		Stored on-site
Inverters		Stored on-site
Data Acquisition System (DAS)		
Fencing		Solar Scrim; only fence will be around inverter bank.
Project Commissioning – Mech Comp		
Utility Work- Interconnection	All poles, wires and transformers installed as of 10/1	Waiting on a date for the RTU

Current Schedule Performance: 25% ±Complete... Current Schedule Version: 2021-09-10_BristolLF_Schedule_Final_2.2

Current Project Completion Date (WPS): 12/21/2021



Project Contacts:

Nick Morehouse
Sr. Project Manager
340 Mad River Park, Suite 6
Waitsfield, VT 05673

C: 802.557.5240
nmorehouse@aegis-re.com

Tom Flynn P.E.
COO
340 Mad River Park, Suite 6
Waitsfield, VT 05673

O: 802.496.5155
C: 617-694-8464
tflynn@aegis-re.com

www.aegis-re.com