

Bristol Town Administrator

From: Nick Morehouse <nmorehouse@aegis-re.com>
Sent: Friday, October 22, 2021 3:37 PM
To: Ben Marks; Bristol Town Administrator
Cc: Eric Cota; Richard Butz; Richard Carpenter; Greg Pahl; Tom Dunne; Susan Smiley; Peter Carothers; Sally Burrell; Thomas Flynn; Eric Phaneuf; Nils Behn; Sonia Behn; Nick Morehouse
Subject: Acorn Bristol Solar Project Status Report 08
Attachments: 2021-10-22_Acorn Bristol_Status_Report_#08.pdf

Hello Ben & Valerie,

I have attached the weekly status report. We are making good progress. I want to thank Valerie & Eric for the assistance this week with the landfill monitoring well testing coordination as well as the loader help in removing fill from the yard.

Have a great weekend,
Nick

Nick Morehouse
Senior Project Manager



Aegis Renewable Energy
, Inc.
340 Mad River Park, Suite 6
Waitsfield, VT 05673
Main: [802-496-5155](tel:802-496-5155)
Cell: [802-557-5240](tel:802-557-5240)



The information contained in this facsimile/email transmission is privileged and confidential and is intended only for the use of the recipient listed above. If you are neither the intended recipient or an employee or agent of the intended recipient responsible for the delivery of this information, you are hereby notified that the disclosure, copying, use or distribution of this information is strictly prohibited. If you have received this transmission in error, please notify us immediately to arrange for the return of the transmitted documents or to verify their destruction.



**Bristol 500 kW Ground Mount
Acorn Energy Solar 3, LLC.
Status Report 08
10/22/2021**

Acorn Bristol Solar

Scope Elements	Current Status	Action Items-Look Ahead's-Notes
Permitting	All permits are issued.	
General Conditions		
Site Work-Excavation	164 of 176 stone pads built. Access road installed off of the south end of cap.	All stone pads completed except for Row 7, which is intentionally being left open for access until concrete is completed.
Racking	176 of 176 ballasts built. 164 ballasts set on stone pads. Concrete placed in 28 of 176 ballasts	Racking assembly will continue next week. Concrete work will continue next week.
Electrical Equipment Procurement		
Electrical Equipment (Med Dist)		
Electrical Install	Inverter rack posts have been installed	
PV Modules		Stored on-site
Inverters		Stored on-site
Data Acquisition System (DAS)		
Fencing		Solar Scrim; 2 of 3 pallets stored on-site, 1 in-transit
Project Commissioning – Mech Comp		
Utility Work- Interconnection	All poles, wires and transformers installed as of 10/1	Expecting a schedule from GMP for the RTU next week.

Current Schedule Performance: **35% ±Complete...** Current Schedule Version: **2021-09-10_BristolLF_Schedule_Final_2.2**

Current Project Completion Date (WPS): **12/21/2021**



Project Contacts:

Nick Morehouse
Sr. Project Manager
340 Mad River Park, Suite 6
Waitsfield, VT 05673

C: 802.557.5240
nmorehouse@aegis-re.com

Tom Flynn P.E.
COO
340 Mad River Park, Suite 6
Waitsfield, VT 05673
O: 802.496.5155
C: 617-694-8464
tflynn@aegis-re.com

www.aegis-re.com