

## Bristol Town Administrator

---

**From:** Nick Morehouse <nmorehouse@aegis-re.com>  
**Sent:** Friday, November 19, 2021 12:09 PM  
**To:** Ben Marks; Bristol Town Administrator  
**Cc:** Eric Cota; Richard Carpenter; Greg Pahl; Richard Butz; Tom Dunne; Susan Smiley; Peter Carothers; Sally Burrell; Thomas Flynn; Eric Phaneuf; Nils Behn; Sonia Behn; Nick Morehouse  
**Subject:** Acorn Bristol Solar Project Status Report 12  
**Attachments:** 2021-11-19\_Acorn Bristol\_Status\_Report\_#12.pdf

Hello Ben & Valerie,

Please find the latest status report attached, let me know if you have any questions. Please be aware that there will not be an update next week, but be assured the work (tenching, above ground conduit, final panels & cap repair) continues.

Be well & enjoy your Thanksgiving,  
Nick

**Nick Morehouse**  
Senior Project Manager



Aegis Renewable Energy  
, Inc.  
340 Mad River Park, Suite 6  
Waitsfield, VT 05673  
Main: [802-496-5155](tel:802-496-5155)  
Cell: [802-557-5240](tel:802-557-5240)



*The information contained in this facsimile/email transmission is privileged and confidential and is intended only for the use of the recipient listed above. If you are neither the intended recipient or an employee or agent of the intended recipient responsible for the delivery of this information, you are hereby notified that the disclosure, copying, use or distribution of this information is strictly prohibited. If you have received this transmission in error, please notify us immediately to arrange for the return of the transmitted documents or to verify their destruction.*



**Bristol 500 kW Ground Mount  
Acorn Energy Solar 3, LLC.  
Status Report 12  
11/19/2021**

# Acorn Bristol Solar

Scope Elements	Current Status	Action Items-Look Ahead's-Notes
Permitting	All permits are issued.	
General Conditions	All subcontracts in place.	
Site Work-Excavation	All stone pads completed	Pond & Trenching week of 11/22
Racking	All racking completed	
Electrical Equipment Procurement	All long lead time items have been ordered	
Electrical Equipment (Med Dist)		
Electrical Install	In progress	Conduit install week of 11/22
PV Modules	99% complete	Last modules to be installed 11/24
Inverters	Inverters are mounted	
Data Acquisition System (DAS)	Mounted on inverter rack	
Fencing		Solar Scrim stored on site
Project Commissioning – Mech Comp		
Utility Work- Interconnection		11/18 Mike Christian at GMP: GMP has issues with RTU build on their end, no impact to project completion.

Current Schedule Performance: 75% ±Complete... Current Schedule Version: 2021-11-18\_BristolLF\_Schedule\_Final\_2.3

Current Project Completion Date (WPS): 12/21/2021





## Project Contacts:

Nick Morehouse  
Sr. Project Manager  
340 Mad River Park, Suite 6  
Waitsfield, VT 05673  
  
C: 802.557.5240  
nmorehouse@aegis-re.com

Tom Flynn P.E.  
COO  
340 Mad River Park, Suite 6  
Waitsfield, VT 05673  
O: 802.496.5155  
C: 617-694-8464  
tflynn@aegis-re.com

[www.aegis-re.com](http://www.aegis-re.com)