

Bristol Town Administrator

From: Nick Morehouse <nmorehouse@aegis-re.com>
Sent: Friday, December 3, 2021 2:40 PM
To: Ben Marks; Bristol Town Administrator
Cc: Eric Cota; Richard Carpenter; Greg Pahl; Richard Butz; Tom Dunne; Susan Smiley; Peter Carothers; Sally Burrell; Thomas Flynn; Eric Phaneuf; Nils Behn; Sonia Behn; Nick Morehouse
Subject: Acorn Bristol Solar Project Status Report 13
Attachments: 2021-12-03_Acorn Bristol_Status_Report_#13.pdf

Hello Ben & Valerie,

Please find the latest status report attached, let me know if you have any questions. We are moving along well and plan to energize the system the week of 12/13.

Be well,
Nick

Nick Morehouse
Senior Project Manager



Aegis Renewable Energy
, Inc.
340 Mad River Park, Suite 6
Waitsfield, VT 05673
Main: [802-496-5155](tel:802-496-5155)
Cell: [802-557-5240](tel:802-557-5240)



The information contained in this facsimile/email transmission is privileged and confidential and is intended only for the use of the recipient listed above. If you are neither the intended recipient or an employee or agent of the intended recipient responsible for the delivery of this information, you are hereby notified that the disclosure, copying, use or distribution of this information is strictly prohibited. If you have received this transmission in error, please notify us immediately to arrange for the return of the transmitted documents or to verify their destruction.



**Bristol 500 kW Ground Mount
Acorn Energy Solar 3, LLC.
Status Report 13
12/03/2021**

Acorn Bristol Solar

Scope Elements	Current Status	Action Items-Look Ahead's-Notes
Permitting	All permits are issued.	
General Conditions	All subcontracts in place.	
Site Work-Excavation	Excavation for stormwater pond outside of the limits of the cap encountered trash; completion of pond on hold.	Testing of soil & development of a plan of action with all parties.
Racking	All racking completed.	
Electrical Equipment Procurement	All equipment on site.	
Electrical Equipment (Med Dist)	In progress	
Electrical Install	In progress	
PV Modules	A Module installation completed.	
Inverters	Inverters are mounted	
Data Acquisition System (DAS)	Mounted on inverter rack	Final configuration after system energization.
Fencing		Will be scheduled after system energization.
Project Commissioning – Mech Comp		System energization & meter install by GMP scheduled for 12/13
Utility Work- Interconnection	Poles, wires and transformers all installed.	12/3 Mike Christian at GMP: There is no set time for the RTU to arrive. We can energize the array without it and our Relay team will install it when it arrives.

Current Schedule Performance: **90% ±Complete...** Current Schedule Version: **2021-11-18_BristolLF_Schedule_Final_2.3**

Current Project Completion Date (WPS): **12/21/2021**



Project Contacts:

Nick Morehouse
Sr. Project Manager
340 Mad River Park, Suite 6
Waitsfield, VT 05673

C: 802.557.5240
nmorehouse@aegis-re.com

Tom Flynn P.E.
COO
340 Mad River Park, Suite 6
Waitsfield, VT 05673

O: 802.496.5155
C: 617-694-8464
tflynn@aegis-re.com

www.aegis-re.com