

Bristol Town Administrator

From: Nick Morehouse <nmorehouse@aegis-re.com>
Sent: Friday, December 17, 2021 12:19 PM
To: Ben Marks; Bristol Town Administrator
Cc: Eric Cota; Richard Carpenter; Greg Pahl; Richard Butz; Tom Dunne; Susan Smiley; Peter Carothers; Sally Burrell; Thomas Flynn; Eric Phaneuf; Nils Behn; Sonia Behn; Nick Morehouse
Subject: Acorn Bristol Solar Project Status Report 15
Attachments: 2021-12-17_Acorn Bristol_Status_Report_#15.pdf

Hello Ben & Valerie,

Please find the latest status report attached. We are still tracking to hit the projected 12/21 live date, now just a few days away. Look for good news next week.

Be well & have a great holiday season,
Nick

Nick Morehouse
Senior Project Manager



Aegis Renewable Energy
, Inc.
340 Mad River Park, Suite 6
Waitsfield, VT 05673
Main: [802-496-5155](tel:802-496-5155)
Cell: [802-557-5240](tel:802-557-5240)



The information contained in this facsimile/email transmission is privileged and confidential and is intended only for the use of the recipient listed above. If you are neither the intended recipient or an employee or agent of the intended recipient responsible for the delivery of this information, you are hereby notified that the disclosure, copying, use or distribution of this information is strictly prohibited. If you have received this transmission in error, please notify us immediately to arrange for the return of the transmitted documents or to verify their destruction.



**Bristol 500 kW Ground Mount
Acorn Energy Solar 3, LLC.
Status Report 15
12/17/2021**

Acorn Bristol Solar

Scope Elements	Current Status	Action Items-Look Ahead's-Notes
Permitting	All permits are issued.	
General Conditions	All subcontracts in place.	
Site Work-Excavation	Excavation for stormwater pond outside of the limits of the cap encountered trash; completion of pond on hold. Silt fence installed around excavated material 12/17.	Testing of soil & development of a plan of action with all parties. Sample received at the lab 12/8; results to Sandborn Head approximately 12/22.
Racking	All racking completed.	
Electrical Equipment Procurement	All equipment installed.	
Electrical Equipment (Med Dist)	Completed.	
Electrical Install	In progress	Will be completed 12/20
PV Modules	Module installation completed.	
Inverters	Inverters are mounted & being wired	Will be completed 12/20
Data Acquisition System (DAS)	Mounted on inverter rack.	Final configuration after system energization.
Solar Scrim		Installation scheduled for 01/03/2022 start.
Project Commissioning – Mech Comp	GMP has connected us to the grid; the system is locked out at the Main Distribution Panel until Mechanical Completion.	Mechanical & Substantial completion on track for 12/21/2021.
Utility Work- Interconnection	Poles, wires and transformers all installed.	12/3 Mike Christian at GMP: There is no set time for the RTU to arrive. We can energize the array without it and the Relay team will install it when it arrives.

Current Schedule Performance: **95% ±Complete...** Current Schedule Version: 2021-11-18_BristolLF_Schedule_Final_2.3

Current Project Completion Date (WPS): 12/21/2021



Project Contacts:

Nick Morehouse
Sr. Project Manager
340 Mad River Park, Suite 6
Waitsfield, VT 05673

C: 802.557.5240
nmorehouse@aegis-re.com

Tom Flynn P.E.
COO
340 Mad River Park, Suite 6
Waitsfield, VT 05673
O: 802.496.5155
C: 617-694-8464
tflynn@aegis-re.com

www.aegis-re.com