

Bristol Town Administrator

From: Nick Morehouse <nmorehouse@aegis-re.com>
Sent: Friday, November 12, 2021 3:49 PM
To: Ben Marks; Bristol Town Administrator
Cc: Eric Cota; Richard Carpenter; Greg Pahl; Richard Butz; Tom Dunne; Susan Smiley; Peter Carothers; Sally Burrell; Thomas Flynn; Eric Phaneuf; Nils Behn; Sonia Behn; Nick Morehouse
Subject: Acorn Bristol Solar Project Status Report 11
Attachments: 2021-11-12_Acorn Bristol_Status_Report_#11.pdf

Hello Ben & Valerie,

Please find the latest status report and project plan attached. Please let me know if you have any questions. I enjoyed meeting folks who came to the site yesterday for the tour.

Be well,
Nick

Nick Morehouse
Senior Project Manager



Aegis Renewable Energy
, Inc.
340 Mad River Park, Suite 6
Waitsfield, VT 05673
Main: [802-496-5155](tel:802-496-5155)
Cell: [802-557-5240](tel:802-557-5240)



The information contained in this facsimile/email transmission is privileged and confidential and is intended only for the use of the recipient listed above. If you are neither the intended recipient or an employee or agent of the intended recipient responsible for the delivery of this information, you are hereby notified that the disclosure, copying, use or distribution of this information is strictly prohibited. If you have received this transmission in error, please notify us immediately to arrange for the return of the transmitted documents or to verify their destruction.



**Bristol 500 kW Ground Mount
Acorn Energy Solar 3, LLC.
Status Report 11
11/12/2021**

Acorn Bristol Solar

Scope Elements	Current Status	Action Items-Look Ahead's-Notes
Permitting	All permits are issued.	
General Conditions	All subcontracts in place.	
Site Work-Excavation	All stone pads completed	Pond & Trenching week of 11/22
Racking	Racking in final stages, will complete 11/16	
Electrical Equipment Procurement	All long lead time items have been ordered	
Electrical Equipment (Med Dist)		
Electrical Install	In progress	Conduit layout week of 11/15
PV Modules	In final stages, will complete 11/16	Scheduled for completion week of 11/8
Inverters	Mounting of inverters is in progress	
Data Acquisition System (DAS)		Stored on-site
Fencing		Solar Scrim stored on site
Project Commissioning – Mech Comp		
Utility Work- Interconnection		11/12 Mike Christian at GMP is still waiting to see where we are on the schedule for the RTU.

Current Schedule Performance: 55% ±Complete... Current Schedule Version: 2021-11-01_BristolLF_Schedule_Final_2.3

Current Project Completion Date (WPS): 12/21/2021



Project Contacts:

Nick Morehouse
Sr. Project Manager
340 Mad River Park, Suite 6
Waitsfield, VT 05673

C: 802.557.5240
nmorehouse@aegis-re.com

Tom Flynn P.E.
COO
340 Mad River Park, Suite 6
Waitsfield, VT 05673

O: 802.496.5155
C: 617-694-8464
tflynn@aegis-re.com

www.aegis-re.com