

## **Bristol Town Administrator**

---

**From:** Jeremy Stephens <jstephens@dubois-king.com>  
**Sent:** Friday, July 19, 2019 12:15 PM  
**To:** Bristol Town Administrator  
**Cc:** Matt Mears; Sylvia Miller; Garrett Organek; Christopher Lathrop  
**Subject:** Bristol SW - Design Update

Good Afternoon Valerie

We have completed our first review of the south sidewalk grade and continue to tweek while building typical sections. Electrical is finishing up and we think the planset as a whole is about 60% complete with no current concerns about meeting the 8/2 submission date.

We will develop a special provision that specifies the town removing the lampposts. We will also identify a bid alternative in the design based on VTrans standard street light assembly removal specification that requires the contractor to remove the lampposts. This method will give the Town the option to take the contractor's bid to remove the lampposts, but the base bid will require the Town to perform the removal.

VTrans has the ADA parking stall and refuge island. We will be adding an additional electrical conduit to keep the x-walk sign power separate, which will be easier to install and maintain with minimal cost in conduit and wire. We are confirming the beacon specified and power requirements.

Lamppost locations were adjusted to the middle of proposed parking stalls and to the parallel parking strip in front of Hatch 31 so that car doors have less opportunity to hit the lamppost.

VTrans Street Lighting and Imprinted Concrete Sidewalks special provisions have been identified for use. Electrical will confirm standard specs or special provisions for Light Pole Bases and Termination At Power Pedestal & Misc. Wire/Conduit/Fittings.

Opinion of probable cost will be updated as the planset gets closer to completion.

Overall schedule:

Final submission on August 2 followed by 30 day review/comment period.

Contract Doc submission on October 14 followed by 30 day review/comment period.

Advertise for construction on November 20.

Please let me know if I omitted anything or if you have any questions.

Thank you

Jeremy Stephens, PE\*  
Senior Project Manager  
**DuBois & King, Inc**  
6 Green Tree Drive  
So. Burlington VT 05403  
( D ) 802.728.7209  
\*VT, AK