

SHARE:

Agenda Item III.7

[Join Our Email List](#)

Construction Update

Route 116 Bristol

DATE: Thursday, 8/6/20

PROJECT TYPE: Roadway

LOCATION: Beginning on VT Route 116 in Bristol near the intersection of Airport Road at mile marker 6.006 then running north for 1.230 miles and ending at Class I/State Highway limit at mile marker 7.263 in Bristol.

Planned Construction Activities: (Please be advised that the construction schedule is subject to change)

Thursday, 8/6:

Crews will continue stamped concrete work tonight. This shift runs from approximately 7:00 PM-11:00 PM. The goal is to have the stamped concrete on the north sidewalk completed to Snap's tonight.

Planned construction activities, week of 8/10:

Stamped concrete work will continue Monday through Thursday evenings, approximately 7:00-11:00 PM each night. Although it is unlikely that all of the stamped concrete will be finished by the end of the next week, it is expected that a significant majority of this work will be completed.

Look Ahead:

Final paving has yet to be scheduled, but it can be anticipated that paving will occur in the next few weeks.

Completed Work:

- Flashing pedestrian signal beacons are installed and operational
- The bollards around the two hydrants located in the downtown/business area (near Vermont Tree Goods and in front of Cubber's) have been installed.
- A majority of the stamped concrete on the north sidewalk should be completed by the end of this week.

Traffic Impacts:

Little to no traffic impacts are anticipated for next week

As part of Governor Scott's "Work Smart, Stay Safe" order, all construction crews are currently subject to certain safety restrictions.

Areas of new stamped concrete along the northern sidewalk pictured below. Residual coloring will be washed off of the sidewalk panels.





Project Fact Sheet

Contact Information:

Name - Natalie Boyle

Phone - 802-855-3893

Email - nboyle@eivtech.com



To learn more about VTrans Construction Projects, visit our [projects website](#).