

Town of Bristol, Vermont
1905 Waterline Replacement
Master Project Schedule

Revision Date 5/1/25

Segment	Major Milestone	Calendar Year 2023				Calendar Year 2024				Calendar Year 2025				Calendar Year 2026				Calendar Year 2027				Calendar Year 2028				Calendar Year 2029				Calendar Year 2030				Calendar Year 2031			
		1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
Phase 1 - Pine Street	Phase 1 is complete																																				
Phase 2 Bristol West	Step 2 - DWSRF Funding Application Submittal/Approval																																				
	Step 2 - Eng. Services Contract - DWSRF/WID Review & Approval																																				
	Step 2 - Surveying/Design																																				
	Step 2 - Archeology/Environmental																																				
	Step 2 - Wetlands/Endangered Species, etc.																																				
	Step 2 - Opinion of Probable Construction Cost																																				
	Step 2 - Bond Preparation/Vote																																				
	Step 2 - Bid Document Preparation & WID Approval																																				
	Step 2 - Construction Permit Submittal/Approval																																				
	Step 2 - DWSRF Priority List Application Feb. Submittal/June Approval																																				
	Step 3 - ESA Amendment (Town & DWSRF Review & Approval)																																				
	Step 3 - DWSRF Bid Process/Award																																				
	Step 3 - Material Submittals & Approvals																																				
	Step 3 - Construction (2 segments, approx. 5,000' each year)																																				
Phase 3 Bristol East	Step 2 - DWSRF Funding Application Submittal/Approval																																				
	Step 2 - Eng. Services Contract - DWSRF/WID Review & Approval																																				
	Step 2 - Surveying/Design																																				
	Step 2 - Archeology/Environmental																																				
	Step 2 - Wetlands/Endangered Species, etc.																																				
	Step 2 - Opinion of Probable Construction Cost																																				
	Step 2 - Bond Preparation/Vote																																				
	Step 2 - Bid Document Preparation & WID Approval																																				
	Step 2 - Construction Permit Submittal/Approval																																				
	Step 2 - DWSRF Priority List Application Feb. Submittal/June Approval																																				
	Step 3 - ESA Amendment (Town & DWSRF Review & Approval)																																				
	Step 3 - DWSRF Bid Process/Award																																				
	Step 3 - Material Submittals & Approvals																																				
	Step 3 - Contract Award/Construction (2 segments, approx. 5,000' each year)																																				
Phase - 4 Rockydale/Slopeside +	Step 1 - Alternatives Analysis/PER Amendment																																				
	Step 2 - DWSRF Funding Application Submittal/Approval																																				
	Step 2 - Eng. Services Contract - DWSRF/WID Review & Approval																																				
	Step 2 - Surveying/Design																																				
	Step 2 - Archeology/Environmental														</																						

Legend	
Task is Complete	
Step 2 - Design Task To Be Completed	
Step 3 - Const. Task To Be Completed	