

# TOWN OF BRISTOL — MEMORANDUM

---

**TO:** Taylor Avenue, Maple Street, and Elm Street Residents and the Traveling Public

**FROM:** Greg Faust, Town Administrator

**DATE:** May 29, 2026

**RE:** Bristol West Water Project — Taylor Avenue Work Continues June 1, Maple Street Next

---

The Bristol West water system project continues next week with water main installation on Taylor Avenue, with work shifting to Maple Street once Taylor is complete.

## **This week's progress:**

Elm Street: Water main installation is complete except for the eastern 200 feet near North Street. Munson will return to finish that section at a later date.

Taylor Avenue: Installation began Wednesday, May 28, working northward from the Elm and Taylor intersection toward Pine Street.

## **Next week (week of June 1):**

Monday through Wednesday, June 1 to June 3: Work continues on Taylor Avenue. Munson anticipates completing the majority of the Taylor Avenue watermain by midweek.

After Taylor Avenue wraps up: Crews will move to Maple Street to begin watermain installation there.

## **What to expect:**

- **Hours:** 7:00 AM to 5:00 PM, Monday through Friday
- **Traffic:** One lane will remain open through the work zone. Please drive slowly, expect short delays, and follow all flagger directions when entering or passing through the area.
- **Access:** Driveway access for residents will be maintained whenever possible.

Questions or concerns can be directed to Greg Faust, Town Administrator, at [townadmin@bristolvt.org](mailto:townadmin@bristolvt.org).

Thank you for your continued patience as we improve Bristol's water infrastructure.