

Construction Observation Report



Date: November 17, 2023 **Time On Site:** 8:00 AM **Time Off Site:** 8:45 AM

Project: Repair of the New Haven River Universal Fishing Platform (SLR #14680.00002)

Observed By: Roy Schiff

Weather: Sunny, normal flow, 35°F

Equipment / Materials

- Materials for concrete forming

Personnel

- Ryan and Brendan, Masterson Excavation

Construction Activity

- Curing concrete walls for walkway under blankets

Design / Construction Notes

- Concrete walls poured.
- Void space at existing wall filled with gravel and concrete.
- OK to pin the top slab to existing wall at platform rather than pour additional wall. This will be an easier approach and will not change the performance of the walkway.
- OK to eliminate expansion joints and use construction score joints instead since walkway is pinned to platform.

Compliance Notes

- No turbidity is leaving the site.

Schedule

- Monday – Pull forms and back fill. Pour solid end walls.
- Tuesday – Pour top walkway slab.
- Wednesday – Pull forms and backfill boulders and voids.



Photos



Figure 1: Curing walls looking up the path from the platform.



Figure 2: Curing walls looking down the path towards the platform.



Figure 3: Curing walls looking down the path towards the platform.